WTCI-287-P

cc: J. Endler, M. Gerstman, J. Ryan, F. Corrado

File WTC 113.00

F-32

Mario & DiBo

September 19, 1969

Mario & DiBono Plastering
136 Liberty Street
New York, N.Y. 10006

Att: Mr. Louis DiBono

Re: WTC 113.00
Protection against health hazards
due to spray fireproofing operation

Gentlemen:

An inspection was made of your spray fireproofing operation on Wednesday, September 17th, by a group from the Environmental Sciences Laboratory associated with the Mt. Sinai School of Medicine. This group included Dr. William Nicholson and Messrs. William Reitze and Arthur Rohl. The inspection party visited the 10th floor where your spray-on process was actually going on, as well as other areas throughout the building which you had recently sprayed. Based on the results of this inspection the following are the minimum requirements you are to adhere to during the remainder of your spray-on activities:

1. When spraying any floor the entire perimeter is to be tightly covered with canvasses. In addition, the entire core area is to be tightly enclosed in canvasses.

2. All personnel who stay within an area that is being sprayed must wear protective masks. Such masks are to be worn not only during spraying but also for at least a half hour after the spraying stops, if these personnel remain in the aforementioned area.

3. All personnel engaged in sweeping up the spray residue must wear masks while doing so.

4. The spray residue is not to be left in piles on the floor but rather must be placed immediately in plastic bags.

5. The spray-on residue which has resulted from previous spraying must be immediately and thoroughly cleaned up throughout the building.

6. Personnel engaged in loading hoppers at spray pumps must also wear masks at all times while handling spray-on material.

PLAINTIFF'S EXHIBIT
PX-535

F-32

THE ENVIRONMENTAL RESEARCH TEAM WILL BE MAKING FREQUENT VISITS TO THE JOB TO TAKE AIR SAMPLES.

THE ABOVE MINIMUN REGULATIONS MUST BE STRICTLY ADHERED TO IN ORDER TO AVOID THE HEALTH HAZARDS CREATED BY THE SPRAY-ON OPERATION AS WELL AS TO INSURE THAT JOB PROGRESS CONTINUES.

VERY TRULY YOURS,

TISHMAN REALTY & CONSTRUCTION CO., INC. (AGENT)

A. LEVINE
DEPUTY CONSTRUCTION MANAGER

AL:EB

CC-R. MONTI, F. WERNEKE, P/A